

Id	Task Name	Duration	Start	Finish	Predecessors	% Completed	Actual Start	Actual Finish
0	Ubie Re-entry	183.875d	18-Apr-2017	18-Oct-2017		0%	N/A	N/A
1	Community Engagement	7d	18-Apr-2017	24-Apr-2017		0%	N/A	N/A
2	Subsurface/ Wells Studies	14d	25-Apr-2017	08-May-2017	3SS	0%	N/A	N/A
3	SG Survey of Ubie Wells (4S, 5S, 5L, 9S)	0d	24-Apr-2017	24-Apr-2017	1	0%	N/A	N/A
4	Inventorizing of Recovered Materials	5d	20-Apr-2017	24-Apr-2017	3FF	0%	N/A	N/A
5	Cadence L2	0d	24-Apr-2017	24-Apr-2017	3	0%	N/A	N/A
6	Work Preparation/ Planning/ Secure Budget	7d	25-Apr-2017	01-May-2017	5	0%	N/A	N/A
7	Cadence L3	0d	01-May-2017	01-May-2017	6	0%	N/A	N/A
8	Securing of Citadel Fencing Materials	15d	02-May-2017	16-May-2017	7	0%	N/A	N/A
9	Production/ Approval of Construction Isome	45d	02-May-2017	15-Jun-2017	7	0%	N/A	N/A
10	Procurement of Wellhead Accessories	45d	02-May-2017	15-Jun-2017	7,9FF	0%	N/A	N/A
11	Procurement of Balance Long Lead Items	120d	02-May-2017	29-Aug-2017	7	0%	N/A	N/A
12	Workshop Fabrication	45d	16-Jun-2017	30-Jul-2017	9	0%	N/A	N/A
13	Secure FTO	14d	03-May-2017	16-May-2017	8FF	0%	N/A	N/A
14	Installation of Citadel Fencing	35d	17-May-2017	20-Jun-2017	8	0%	N/A	N/A
15	Civil Works	35d	17-May-2017	20-Jun-2017	14SS	0%	N/A	N/A
16	Building of Guard Hut	30d	17-May-2017	15-Jun-2017	14SS	0%	N/A	N/A
17	Integrity Checks on Vessels	30d	17-May-2017	15-Jun-2017	14SS	0%	N/A	N/A
18	Flowline Replacement for Ubie 4S	60d	21-Jun-2017	19-Aug-2017	14	0%	N/A	N/A
19	Installation of Wellhead Accessories for Ubi	20d	31-Jul-2017	19-Aug-2017	18FF	0%	N/A	N/A
20	Flowline Replacement for Ubie 9S	30d	20-Aug-2017	18-Sep-2017	18	0%	N/A	N/A
21	Installation of Wellhead Accessories for Ubi	20d	30-Aug-2017	18-Sep-2017	20FF	0%	N/A	N/A
22	Flowline Replacement for Ubie 5L	30d	19-Sep-2017	18-Oct-2017	20	0%	N/A	N/A
23	Installation of Wellhead Accessories for Ubi	20d	29-Sep-2017	18-Oct-2017	22FF	0%	N/A	N/A
24	Electrical Installation Works	75d	21-Jun-2017	03-Sep-2017	15,11FF	0%	N/A	N/A
25	Piping Installation Works	75d	21-Jun-2017	03-Sep-2017	15,14,11FF,9	0%	N/A	N/A
26	Instrumentation Installation Works	75d	21-Jun-2017	03-Sep-2017	25FF	0%	N/A	N/A
27	Roofing of Pump House & Generator Hous	30d	21-Jul-2017	19-Aug-2017	15,28,30	0%	N/A	N/A
28	Installation of Pumps	30d	21-Jun-2017	20-Jul-2017	14,15,29	0%	N/A	N/A
29	Overhaul of Generators & Pumps	45d	02-May-2017	15-Jun-2017	7	0%	N/A	N/A
30	Installation of Generators	20d	21-Jun-2017	10-Jul-2017	29,14,15	0%	N/A	N/A
31	Restoration of Telecom Hut & Accessories	21d	14-Aug-2017	03-Sep-2017	11FF,24FF	0%	N/A	N/A
32	Pre-commissioning	14d	04-Sep-2017	17-Sep-2017	24,25,26,28,30,31,1	0%	N/A	N/A
33	Cadence L4	0d	17-Sep-2017	17-Sep-2017	32	0%	N/A	N/A
34	SoF Sign-off	4d	18-Sep-2017	21-Sep-2017	33	0%	N/A	N/A
35	Commissioning (72 Hr Run Test)	3d	22-Sep-2017	24-Sep-2017	34	0%	N/A	N/A
36	First Oil (1314 Bopd)	0d	22-Sep-2017	22-Sep-2017	35SS	0%	N/A	N/A
37	Production Ramp Up (1459 Bopd)	0d	18-Oct-2017	18-Oct-2017	22	0%	N/A	N/A

