

| | | | BONT North 2 Flowline Full Replacement 6" x 8.5km and Comingling of 2L/S Project | | | | 13-Jan-2028-Jan-20 | | | | | | | |
|---|---|-------------------|--|-----------|------------------------|--|--------------------|-----|-----|-----|-----|-----|-----|-----|
| Activity ID | Activity Name | Original Duration | Start | Finish | Performance % Complete | 2020 | | | | | | | | |
| | | | | | | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep |
| BONTN2 BONT North 2 Flowline Full Replacement 6" x 8.5km and Comingling of 2L/S Project | | 157.0d | 13-Jan-20 | 17-Jun-20 | 0% | 17-Jun-20, BONTN2 BONT North 2 Flowline Full Replacement 6" x 8.5km and Comingling of 2L/S Project | | | | | | | | |
| BONTN2.1 EXECUTE PHASE | | 157.0d | 13-Jan-20 | 17-Jun-20 | 0% | 17-Jun-20, BONTN2.1 EXECUTE PHASE | | | | | | | | |
| BONTN2.1.2 PROJECT KEY MILESTONE | | 120.0d | 05-Feb-20 | 03-Jun-20 | 0% | 03-Jun-20, BONTN2.1.2 PROJECT KEY MILESTONE | | | | | | | | |
| A1290 | Project Kick-off Meeting | 0.0d | 05-Feb-20 | | 0% | ◆ Project Kick-off Meeting | | | | | | | | |
| A1000 | Mobilization | 0.0d | 19-Feb-20 | | 0% | ◆ Mobilization | | | | | | | | |
| A1010 | Complete welding & Radiography | 0.0d | | 01-May-20 | 0% | ◆ Complete welding & Radiography | | | | | | | | |
| A1020 | Complete Tie-ins of Flowlines | 0.0d | | 03-May-20 | 0% | ◆ Complete Tie-ins of Flowlines | | | | | | | | |
| A1030 | Complete Flushing & Pressure testing of Flowline | 0.0d | | 07-May-20 | 0% | ◆ Complete Flushing & Pressure testing of Flowline | | | | | | | | |
| A1040 | Complete Backfilling / Site Restoration /As-built | 0.0d | | 01-Jun-20 | 0% | ◆ Complete Backfilling / Site Restoration /As-built | | | | | | | | |
| A1050 | Demob from Site | 0.0d | | 03-Jun-20 | 0% | ◆ Demob from Site | | | | | | | | |
| BONTN2.1.3 PRE-MOBILIZATION ACTIVITIES | | 27.0d | 13-Jan-20 | 18-Feb-20 | 0% | 18-Feb-20, BONTN2.1.3 PRE-MOBILIZATION ACTIVITIES | | | | | | | | |
| A1060 | WORP Prep. | 3.0d | 13-Jan-20 | 15-Jan-20 | 0% | ■ 15-Jan-20 | | | | | | | | |
| A1070 | WORP approval | 2.0d | 16-Jan-20 | 17-Jan-20 | 0% | ■ 17-Jan-20 | | | | | | | | |
| A1110 | Release Budget | 3.0d | 20-Jan-20 | 22-Jan-20 | 0% | ■ 22-Jan-20 | | | | | | | | |
| A1080 | BFM Approval | 2.0d | 23-Jan-20 | 24-Jan-20 | 0% | ■ 24-Jan-20 | | | | | | | | |
| A1090 | PR Approval/ PO Issuance | 2.0d | 27-Jan-20 | 28-Jan-20 | 0% | ■ 28-Jan-20 | | | | | | | | |
| A1350 | Collect Linepipe from Warehouse | 5.0d | 29-Jan-20 | 04-Feb-20 | 0% | ■ 04-Feb-20 | | | | | | | | |
| A1340 | Sign off- HSE Plan, JHA and Security Plan | 15.0d | 29-Jan-20 | 18-Feb-20 | 0% | ■ 18-Feb-20 | | | | | | | | |
| A1330 | Sign off - Survey Execution plan and JHA | 15.0d | 29-Jan-20 | 18-Feb-20 | 0% | ■ 18-Feb-20 | | | | | | | | |
| A1130 | Equipment premob/ medical and swim tests | 15.0d | 29-Jan-20 | 18-Feb-20 | 0% | ■ 18-Feb-20 | | | | | | | | |
| A1100 | Strategy Meeting/FTO Payment | 15.0d | 29-Jan-20 | 18-Feb-20 | 0% | ■ 18-Feb-20 | | | | | | | | |
| A1360 | Raise DMI and Collect Line Pipes and fittings | 2.0d | 05-Feb-20 | 06-Feb-20 | 0% | ■ 06-Feb-20 | | | | | | | | |
| BONTN2.1.6 CONSTRUCTION/INSTALLATION WORKS | | 120.0d | 19-Feb-20 | 17-Jun-20 | 0% | 17-Jun-20, BONTN2.1.6 CONSTRUCTION/INSTALLATION WORKS | | | | | | | | |
| A1140 | Mobilization to site | 2.0d | 19-Feb-20 | 20-Feb-20 | 0% | ■ 20-Feb-20 | | | | | | | | |
| A1150 | Site HSE Induction | 1.0d | 20-Feb-20 | 20-Feb-20 | 0% | ■ 20-Feb-20 | | | | | | | | |
| A1160 | R.O.W Survey and Boundary reopening | 14.0d | 21-Feb-20 | 05-Mar-20 | 0% | ■ 05-Mar-20 | | | | | | | | |
| A1170 | Bush clearing and setting up of welding stages | 14.0d | 24-Feb-20 | 08-Mar-20 | 0% | ■ 08-Mar-20 | | | | | | | | |
| A1180 | Ditching of RoW | 40.0d | 05-Mar-20 | 13-Apr-20 | 0% | ■ 13-Apr-20 | | | | | | | | |
| A1190 | Weld & Lay / radiograph Line pipes | 53.0d | 10-Mar-20 | 01-May-20 | 0% | ■ 01-May-20 | | | | | | | | |
| A1210 | Tie-in of various sections of new flowline | 50.0d | 15-Mar-20 | 03-May-20 | 0% | ■ 03-May-20 | | | | | | | | |
| A1200 | Field joints coating | 53.0d | 15-Mar-20 | 06-May-20 | 0% | ■ 06-May-20 | | | | | | | | |
| A1280 | Dredging & Ditching of River Crossing | 5.0d | 04-Apr-20 | 08-Apr-20 | 0% | ■ 08-Apr-20 | | | | | | | | |
| A1300 | Lowering of Flowlines & Echo Sounding of the Crossing | 10.0d | 22-Apr-20 | 01-May-20 | 0% | ■ 01-May-20 | | | | | | | | |
| A1370 | Fabricate and install risers and hook-up arms | 5.0d | 02-May-20 | 06-May-20 | 0% | ■ 06-May-20 | | | | | | | | |
| A1220 | Cathodic protection of the flowlines | 7.0d | 03-May-20 | 09-May-20 | 0% | ■ 09-May-20 | | | | | | | | |
| A1230 | Flushing & Pressure testing of the Flowline | 4.0d | 04-May-20 | 07-May-20 | 0% | ■ 07-May-20 | | | | | | | | |
| A1250 | Backfilling / Site Restoration | 25.0d | 08-May-20 | 01-Jun-20 | 0% | ■ 01-Jun-20 | | | | | | | | |
| A1240 | As-built data gathering | 15.0d | 08-May-20 | 22-May-20 | 0% | ■ 22-May-20 | | | | | | | | |
| A1320 | Co-mmingling of Bon 2 L & S | 14.0d | 08-May-20 | 21-May-20 | 0% | ■ 21-May-20 | | | | | | | | |
| A1260 | Handover of flowlines to Asset team | 1.0d | 01-Jun-20 | 01-Jun-20 | 0% | ■ 01-Jun-20 | | | | | | | | |
| BONTN2.1.6.7 DEMOBILIZATION | | 16.0d | 02-Jun-20 | 17-Jun-20 | 0% | 17-Jun-20, BONTN2.1.6.7 DEMOBILIZATION | | | | | | | | |
| A1270 | Demob from Site | 2.0d | 02-Jun-20 | 03-Jun-20 | 0% | ■ 03-Jun-20 | | | | | | | | |
| A1310 | As-Built Documentation/Report | 14.0d | 04-Jun-20 | 17-Jun-20 | 0% | ■ 17-Jun-20 | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |