





 Summary

Page 3 of 4

TASK filter: All Activities

(c) Primavera Systems, Inc.

			Gbaran 1.4BSCFD Debottlenecking Project					08-Jul-19 16:28											
Activity ID	Activity Name	Original Duration	Start	Finish	Actual Start	Actual Finish	2019												2
							Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	an	
A2280	Install tie-in spool piece to Metering (Train 2)	2.0d	16-Oct-19	17-Oct-19															Install tie-in spool piece to M
A2310	Install tie-in spool at NAG Inlet to XXHP separator	1.0d	16-Oct-19	17-Oct-19															Install tie-in spool at NAG Ir
A2320	Torqueing of Bolts	1.0d	18-Oct-19	18-Oct-19															Torqueing of Bolts
A2330	Nitrogen purging	1.0d	19-Oct-19	19-Oct-19															Nitrogen purging
Instrument		0.0d																	
Mechanical Completion		4.0d	06-Oct-19	10-Oct-19															10-Oct-19, Mechanical Compl
A2160	Walk down	1.0d	06-Oct-19	06-Oct-19															Walk down
A2170	Close-out Punchlist	3.0d	07-Oct-19	09-Oct-19															Close-out Punchlist
A1590	Issue MCC	0.0d	10-Oct-19	10-Oct-19															Issue MCC
Precommissioning and Commissioning		16.0d	10-Oct-19	25-Oct-19															25-Oct-19, Precommissi
A1600	Precommissioning	5.0d	10-Oct-19	14-Oct-19															Precommissioning
A1630	Sign off SOF	1.0d	20-Oct-19	20-Oct-19															Sign off SOF
A1640	RFSU	1.0d	21-Oct-19	21-Oct-19															RFSU
A1650	Commissioning - Conduct 72HR Run Test	3.0d	21-Oct-19	24-Oct-19															Commissioning - Conduc
A1660	Demobilize from Site	1.0d	25-Oct-19	25-Oct-19															Demobilize from Site
Post Construction Activities		31.0d	28-Oct-19	09-Dec-19															09-Dec-
A1670	Prepare Red Line Mark-up Drawings	30.0d	28-Oct-19	06-Dec-19															Prepare R
qa	Handover Project Documents & Completion Pictures to DCC	1.0d	09-Dec-19	09-Dec-19															Handove