Nbr /	Activity	Description	Focal Point	Est Start	Est. Duration	Wk3 V	Vk4 Wk5	Wk6 V	Vk7 Wk8	Wk9	Wk10	Wk11 Wk12	Wk13 Wk14	Wk15 WI	k16 Wk17	Wk18 Wk1	9 Wk20 Wk21	Wk22
a I	Enablers	Ensure conducive environment for safe and efficient delivery of BNAG d		Jan-20														
a.1	Provide effective Community interface (Dredging)	Maintain continuous dialogue with Host community and other stakeholde	Wakeel	Jan-20	continuous													
a.2	Provide effective Community interface (CWI)	Maintain continuous dialogue with Host community and other stakeholde	Wakeel	Jan-20	continuous													
a.3	Provide effective Community interface (Engineerin	Maintain continuous dialogue with Host community and other stakeholde	Wakeel	Jan-20	continuous													
a.4	Provide Security cover (All activities)	Provide effective security apparatus to assure 24/7 safety of People and A	Chris	Jan-20	continuous													
b I	Dredging Activities	Activities prior occupation of site by SDPC personnel and Contractors			TBD													
b.1	Mobilise Dredging crews (x3)	Mobilise 3 ext. dredging spreads plus 1 community dredging spread	Adigwe Mike		xxxd													
b.2	Dredge BONN027 (Gas)	Dredge Wellhead slot and Wellhead approach	Adigwe Mike	Jan-20	30d													
b.3	Dredge BONN029 (Gas)	Dredge Wellhead slot and Wellhead approach	Adigwe Mike	Mar?	30d													
b.4	Dredge BONN031 (Gas)	Dredge Wellhead slot and Wellhead approach	Adigwe Mike	Mar?	30d													
b.5	Dredge BONN030 (Oil)	Dredge Wellhead slot and Wellhead approach	Adigwe Mike	Mar?	30d													
b.6	Dredge BONT002 (Oil)	Dredge Wellhead slot and Wellhead approach	Adigwe Mike	Mar?	30d													
c (CWI Activities	Activities in aid of Wells Technical and Operational integrity restoration			TBD					T								
c.1	Mobilise CWI work crew(s) to site	Mobilise x2 CWI crews	Sadik	08-May	1d													
c.2	BONT002 (Oil) Wellhead accessories installation	Conduct technical integrity checks and replace wellhead accessories	Sadik	10-May	30d													
c.3	BONN031 (Gas) nitrogen lift (JUB, Coil tubing)	Lift BONN031 into production	Sadik	18-May	30d													
c.4	BONN027 (Gas) Wellhead exchange (wireline)	Exchange Wellheads of BONN Wells 29 and 27	Sadik	30-Jun	20d													
c.5	BONN029 (Gas) Wellhead exchange (wireline)	Exchange Wellheads of BONN Wells 29 and 27	Sadik	30-Jun	20d													
c.6	BONN030 (Oil) nitrogen lift (JUB, Coil tubing)	Lift BONN030 into production - Bonny Flowstation (Install Wellhead access	Sadik	24-Sep	42d													
c.7	Demob CWI crew(s)	Demob work crew(s)	Sadik	Jan-21	1d													
d /	Asset Engineering	Conduct checks to determine as found integrity of facility; execute resto	ration scope		TBD					T							T	
c.1	Mobilise Asset Engineering (AE) crew(s)	Mobilise x2 AE crews	Richard	07-Mar	1d													
c.2	BONT002 (Oil) flowline replacement	Conduct FLLR	Richard	07-Mar	120d													
c.3	BONN030 (Oil) flowline integrity assurance	Conduct UT and LRUT checks; Pressure Test	Richard	01-Jul	7d													
c.4	Demob work crew(s)	Demob work crew(s)	Richard	10-Jul	1d													
e I	BNAG Facility Upgrade remedial scope	Execute actions to restore integrity of Wells pipes, Equipment and facility	ty	TBD	11												TTTT	
e.1	Verify availability of outstanding materials	Confirm availability on site of all materials needed for piping mod.	Uchejim	Mar-20	1d													
e.2	Shutdown and depressurise BNAG facility	Shutdown facility, depressurise, purge, flush and Isolate	Bob	Mar?	1d													
e.3	Execute piping modification	Modify piping in line with AFC	George	Mar?	5d													
e.4	Perform system integration	Execute field device and Control & Shutdown systems integration	George	Mar?	7d													
e.5	Conduct TIV; Sign SoF	Verify readiness for safe operations	Bob	Mar?	2d													
e.6	Restart BNAG Facility	Start-up, stabilize and optimize BNAG	Bob	Mar?	1d													
e.7	Restart Wells	Start-up, stabilize and optimize BNAG Wells 27 and 31.	Bob	June	TBD													