Shell Nigeria MoC Id 110528 Workflow Status APPROVED Title Replacement of 2" Gas line from IA Scrubber to IA Workshop Location Shell Nigeria|SPDC|Pipelines Onshore|PIPELINES EAST **FLOC** NG.TPL.PIPEE.ZP.TNGEDLG01 **FLOC** 2" 1st TNGE M/F - I.A WORKSHOP GAS LINE Description 2" IA SCRUBBER MANIFOLD - IA WORKSHOP Equipment MoC Type Permanent | Process - Hardware Function Other Created Date September 21, 2021 Williams Akudu Initiator Look Back No Required Medium Priority Proposed March 31, 2022 Startup Date Valid To MoC Request Cletus Ujah Owner MoC Adebayo Bademosi Implementer MoC Request Uche Ojiako Authoriser **Emergency MoC** No Screen Yes

Turnaround Yes

Description

Description of Change:

The 2" IA gas supply line to workshop (about 0.7km) has deteriorated due to age (about 30-yrs) and integrity report indicates various levels of concerns In 2017, a risk assessment of the gas distribution pipelines was done; and recommended a complete replacement of this gas supply line. Recently in 2021, there was a tier-2 leak incident and the RCA done concluded that the line be put out of service until a replacement is carried out

This request is to secure CCMP approval for:

- 1. A route change from the original ROW of 2" IA to Workshop GL due to obstruction that would impact on constructability and maintainability of a replacement scope. The existing RoW has a drilling pipe rack on it with a distance of over 150m. Since this above ground obstruction hampers maintenance, hence need to divert the gas line through an alternate route.
- 2. Replacement of old bare 2" pipe, with PE coated 2" pipe for improved external corrosion control.

Reason for change:

- A 150m section of the existing gas line route now runs under drill-pipe stack (Moveable yard area) which will
 prevent easy access for maintenance activities, and repair should there be a leak. New pipeline route is
 unencumbered.
- Implement required corrosion mitigation in line with DEP, new pipeline will now be PE coated.

Justification and benefits:

Installation of the new gas line with improved corrosion protection will significantly reduce external corrosion risk; and avoiding the moveable yard area, will provide 100% access to the pipeline (RoW) for maintenance and repairs, ensuring people and the environment are safe from LOPC.

Normalization Plan:

Attachments

Attachment Name 2" IA Scrubber - Workshop Pipeline.xlsx	<u>Description</u> 2" IA Scrubber - Workshop gas PL	Created by Sangoyinka, Habib (As SPDC-CCMP- Secretary,)	Created Date November 15, 2021	Last Modified by	Last Modified Date
2inch IA Scrubber to Workshop Pipeline Selection Report (002).pdf	Route Selection Report	Ukaoha, Franklin	September 28, 2021		
CCMP Hazard Analysis Checklist - MOC 110528.pdf	MOC Hazard Analysis Checklist	Sangoyinka, Habib (As SPDC-CCMP- Secretary,)	November 17, 2021		
CP Design for IA Gas Distribution Pipelines.pdf	CP design	Sangoyinka, Habib (As SPDC-CCMP- Secretary,)	November 15, 2021		
Complete IA distribution design summary (002).pdf	Design Summary	Ukaoha, Franklin	September 28, 2021		
RA IA to Workshop Gas Line Installation Signed 1 7th Sept 2021.pdf	Risk Assessment	Akudu, Williams	September 21, 2021		
Route Assessment Matrix for IA Gasline Replacement.pdf	Route Assessment Matrix	Akudu, Williams	September 21, 2021		
Route Investigation Study for 2inches IA Gasline Replacement update d.pdf	Route investigation Report	Akudu, Williams	September 21, 2021		

Risk Assessment

Overall Risk YELLOW

People YELLOW

Environment D.BLUE

Assets YELLOW

Community D.BLUE

Comment on Overall or Specific Risks:

Do Nothing (Install 2" Gas line along existing ROW):

High Construction risks to:

- 1. Relocate the Well Engineering Drill pipes Laydown area occupying sections of the existing gas line ROW.
- 2. Demolish the Pipe-racks, Pipe-stand and Drill pipes along sections of the existing Gas line ROW.
- 3. Work around the Telecoms facilities and Caravans along ROW

People - C4, Asset - C3, Community - C2, Environment - C2

Post Implementation:

- 1. Corrosion.
- 2. Mechanical impact (from trucks, excavation equipment/ tools, etc.) along new ROW.
- 3. Mal-operation of the riser valves and unintended gas supply to the gas line/workshop.
- 4. Installed Pipeline with wrong
- 5. Facilities/ Buildings.

People - C4, Asset - C3, Community - C2, Environment - C2

Risk Assessment Participants:

- 1. Williams Akudu
- 2. Nwidag Barikpoa
- 3. Wodemenem Isaac
- 4. Anthony Yarhere
- 5. Obani Chika
- 6. Tochukwu Nnabugwu
- 7. Ukaoha Franklin
- 8. Bademosi Adebayo
- 9. Oluoma Oraemeka

Mitigations:

User	Cletus Ujah	Frequency	Once	Due Date	December 31, 2021
Role	Project Owner	Completed	No	Completed	I Date
Mitiga	markers and dem	arcations, in line	with standard p	crossings. 2. Provide pip pipeline separation distal ce. 4. Ensure gas line is	nces. 3. Pipeline
Reaso	n For Mitigation To en	sure integrity of th	ne gas line.	Acceptance Criteria	All mitigations to be completed

Screeners:

<u>User</u>	Role	Completed	Screen Date	Comments
Oladipo Alonge	Senior MCI Engineer	Yes	September 24, 2021	Supported
Franklin Ukaoha	Principal Pipelines Engineer	Yes	September 24, 2021	Screened Ok. See pre-implementation actions
Chika Obani	Sr. Pipeline Integrity and Capacity Engr	Yes	September 23, 2021	Screened ok.
SPDC-CCMP-S ecretary	CCMP Secretary	Yes	September 28, 2021	Screened ok.

Reviewers:

П	<u>User</u>	Role	Lead	Completed	Review Date	<u>Comments</u>	
	Ayoola Olatunji		Yes	Yes	September 29, 2	Supported. Close out outstanding actions.	
	SPDC-CCMP-S€	CCMP Secretary	No	Yes	November 17, 20	Supported.	
	Jimoh Umoize	Special Project Lead	No	Yes		Selected route is supported. Ensure all indicated recommendations are implemented before, during and after field execution/installation of replacement pipeline.	
	Humphrey Ezeife	Head, Materials and Corr	No	Yes	November 17, 20	Supported: The Barrier status should be reviewed. All are not green	

Approvers:

<u>User</u>	Role	<u>Approved</u>	Completed Date	Comments
Olabanji Raimi	Engineering Manaç	Yes	November 22, 202	Approved
Christopher Grif	MoC Approver	Yes	November 22, 202	Approved. Robust RA and good route selection taken reducing risk and improving maintainability in the event of a defect.

Pre Implementation Actions:

2/9/2022						0 111	Completion	CompletionCo
<u>Task</u>	<u>Assigned</u>	<u>DueDate</u>	<u>User</u>	<u>RequiredFor</u>	<u>Comments</u>	<u>Completed</u>	Date	<u>mments</u>
Pipeline Wall Thickness Report	Yes	Septem ber 27, 2021	Williams Akudu	PENDING APPROVAL		Yes	Novembe r 22, 2021	completed
Pipeline Route Selection Report	Yes	Septem ber 27, 2021	Williams Akudu	PENDING APPROVAL		Yes	Novembe r 19, 2021	Completed.
Pipeline Installation and Pre-commis sioning Procedure	Yes	Septem ber 27, 2021	Williams Akudu	PENDING APPROVAL		Yes	Novembe r 22, 2021	completed
Road Crossing and End tie-in Drawings.	Yes	Septem ber 27, 2021	Williams Akudu	PENDING APPROVAL		Yes	Novembe r 22, 2021	completed.
Ensure that the line pipes are duly coated and effective Cathodic Protection is in place for external corrosion mitigation	Yes	Septem ber 27, 2021	Williams Akudu	PENDING APPROVAL		Yes	Novembe r 19, 2021	CP design and visual inspection of pipe completed.

Implementation Actions

<u>Task</u>	<u>DueDate</u>	<u>User</u>	Required for GoLive	Required	Completed	Completion Date	Comments
Confirm all Marked-up/CAD drawings affected by change are properly	March 31, 2022	Cletus Ujah	No	Yes	No		Kindly update all as-built drawings including the plan of profile for the new pipeline route.
updated. Conduct baseline Cathodic Protection survey following the pipeline installation	March 30, 2022	Williams Akudu	Yes	Yes	No		
Look Back							
Look Back Desc	-						
Effectiveness of the Np. of days the M Any FCN/FCR's concentration Any change in the If lessons learned Budget/WO	oC was active: ompleted: e HSSE assessr		e:				
Budget Descripti	on:						
Budget Type:							
Estimated Cost:							
WBS #:							
Z8 Notification #	:						
Technical Assuran	ce Review						
Comments:				Authorisation			
Signature:							