

Label all equipment and install process flow markings on Sea Eagle FPSO topsides by December 2018

Background/Business Case			Benefits Forecasted	
<p>Currently, high number of unlabelled equipment and defaced process flow markings exist in EA. These unlabelled equipment and flow markings are routinely picked as process safety gaps in audits.</p> <p>Previously, vendors were mobilized to scope and execute the plant communication improvement project. An opportunity was however identified to execute the project using internal capabilities and skill set.</p>			<ul style="list-style-type: none">CSD savings of 61 million naira.Process safety strengthening by confirming accuracy of PEFS during line walk.Correct markings of lines and equipment labelling due to good knowledge of the facility.People Development: Improved knowledge of the process line-up for trainee techs involved in execution.	
Project Plan			Critical Success Factors	
Milestones	Timeline	Action Party	<ul style="list-style-type: none">Ease of Material ProcurementAvailability of internal skill set and capabilityEase of implementation (Height, manpower and running equipment considerations)	
Phase 1:				
<ul style="list-style-type: none">Data Gathering to identify process lines without flow markings and equipment without labels	March 2017	Completed		
<ul style="list-style-type: none">Material costing and budgeting	August 2017	Completed		
<ul style="list-style-type: none">Design and print flow markings for produced water system, oil treatment, chemical injection system, glycol regeneration and nitrogen system.	Dec. 2017	Completed	Team Members <ul style="list-style-type: none">Sponsor: Meshach MaichibiProject Lead: Belema AgalaBI Lead: Akaka Alphonsus	
<ul style="list-style-type: none">Deploy flow marking on produced water system, oil treatment system, chemical injection system, glycol regeneration system and Nitrogen generation system	June 2018	Completed		
Phase 2				
<ul style="list-style-type: none">Design and print equipment labels for separators, GT packages, FGC/EGC, flare system	1 Sep. – 30 Nov. 2018	Belema Agala	Project Members <ul style="list-style-type: none">Ogbonna NwachiJude LamighanEbisine IkporukpoAdebambo OlusolaFrancis Abruku	
<ul style="list-style-type: none">Deploy Equipment labels.	1 Nov.- 31 Dec. 2018	Belema Agala		
High Level Timeline				
<ul style="list-style-type: none">L0/L1	- 30th Mar. 2017			
<ul style="list-style-type: none">L2	- 31st Aug. 2017			
<ul style="list-style-type: none">L3	- 31st Dec. 2017			
<ul style="list-style-type: none">L4	- 30th Oct. 2018			
<ul style="list-style-type: none">L5	- 31st Dec. 2018			