EA FOD FACILITIES CONTRACT COST PERFORMANCE SUMMARY

	9,021,635.96	31,209,005.51	13,900,870.94	17,308,134.57	2,900,000.00	40,230,641.47			
	6,337,856.55	10,198,997.70	9,371,997.70	827,000.00		16,536,854.25			
(4,023,677.12) Forecasted Cost f deploying Coparated Marine Vessel+Technical Support	(4,023,677.12)	4,023,677.12	4,023,677.12				Marine Logisitics/Technical Support services		
Potential Reduction based on reduction from 5nos. To 3Nos. 700,000.00 Wells (Reconcilliation ongoing with Dorman Long)	700,000.00	(700,000.00)	(700,000.00)	•			Potential Reduction based on reduction from 5nos. To 3Nos. Wells (Reconcilliation ongoing with Dorman Long)	EMERGING VO (To be reconciled)	
	7,271,209.53	1,396,566.12	1,396,566.12			8,667,775.65	Re-installation of Boat Catcher & Crane	MODIFICATION SCOPE	
AF Budget \$10.62min AF Contract (Facilities hookup+Additional Vessel) DPB \$16.54mln \$3.6Mln saving due to the fact that Frigg is drilling DPB, Boatcatcher/Crane will no longer be removed.	2,390,324.14 AF \$3.	5,478,754.46	4,651,754.46	827,000.00		7,869,078.60	Package 2 - Main Facilities Hook up (DPB)) Package 2 - Main Facilities Hook up (DPB)	BASE SCOPE	DL DL
	2,683,779.41	21,010,007.81	4,528,873.24	16,481,134.57	2,900,000.00	23,693,787.22			
Additional scope for Maditification of EJA8/9/10	(200,000.00)	200,000.00	200,000.00		,		Modification of EJA8/9/10		No. of the last of
Cost of deploying Vessels with the Coprate Marine team and Technical Support service	(6,137,047.71)	6,137,047.71	754,439.46	5,382,608.25			Marine Logisitics/Technical Support services		
VO for additional Flow Lines from DPB to DPA (SHALLOW GAS); (2,900,000.00) Cables; omitted materials for El installation: MCB Approved, Negotiation held with NAPIMs.	(2,900,000.00)	2,900,000.00		2,900,000.00	2,900,000.00		Additional Flow Lines from DPB to DPA (SHALLOW GAS); Cables; omitted materials for El installation: MCB Approved, Negotiation held with NAPIMs.	VARIATION ORDER	
execution with the EA Asset for emergency medivac and personnel movement respectively as against drawing from the AF Contract	8,197,427.43	4,680,941.69	2,058,835.05	2,622,106.64		12,878,369.13	Package 1 - Additional Vessels (DPJ/DPA)	MODIFICATION SCOPE	SI
AF Budget \$10.62mln AF Contract (Facilities hookup+Additional Vessel) DPA/DPJ \$23.69mln Cost Saving result from the use of DP2 Vessel (MV Bello) and Crew Boat on the EA Field to be used/shared during the project	AF Budget AF Contrac 3,723,399.69 \$23.69mln Cost Saving	7,092,018.40	1,515,598.72	5,576,419.68		10,815,418.09	Package 1 - Main Facilities Hook up (DPJ/DPA)	BASE SCOPE	
Remarks	TARGET SAVINGS	ESTIMATE AT COMPLETION	ESTIMATE TO COMPLETE	VOWD	VARIATION TO CONTRACT	CONTRACT	WORKSCOPE	SCOPE	CONTRACTOR