REVISED INTEGRATED MEPSS TENDER TIMELINE @ 6th June

S/N	Activity	Target Completion Date @ 17-Dec	Revised Target Completion Date	Action Party
1	MCB approval of Part A Addendum 01	16/12/2021	Done	CMT
2	NCDMB Approval of Advert/NC Plan	20 - 24/12/2021	20/12/21 to 28/02/2022	NCDMB - with NAPIMS enablement
3	NAPIMS Approval of Advert in NipeX	27 - 31/12/2021	29/12/21 to 03/02/2022	NAPIMS - concurrent with step-2 above
4	Advertisement in NipeX and National Dailies	07/01/2022	07/03/2022	CMT
5	Download of Bid List & IDD Self screening	28/01/2022	31/03/2022 to 04/04/2022	CMT - Bidders List to be IDD screened
6	NAPIMS/NCDMB Approval of Technical and Commercial ITT	28/01/2022	07/04/2022 to 27/05/2022	CMT/NAPIMS/NCDMB - Action TITT & CITT review concurrently.
7	Publish Technical and Commercial ITT in NIPEX/Receive bids	28/02/2022	04/07/2022	CM – concurrently sign-off TEC/CEC with NAPIMS & NCDMB
8	Technical Evaluation Results (Desktop/Site Visits) approval by NAPIMS and NCDMB	09/04/2022	19/08/2022	CMT/NAPIMS/NCDMB
9	Commercial Evaluation and sign off by NAPIMS	30/04/2022	06/09/2022	CM/NAPIMS
10	Obtain NCDMB Commercial Evaluation Report and NCCC	07/05/2022	14/09/2022	NCDMB - with NAPIMS enablement.
11	MCB Approval of Part B – Award Document & RTA to NAPIMS	21/05/2022	26/09/2022	CMT
12	Award recommendation approved by NAPIMS	18/06/2022	21/10/2022	NAPIMS
13	Contract Start	01/07/2022	14/11/2022	CMT
			Approx. 4-months slip from NCDMB delay	

CONFIDENTIAL